

**Oxnard Stormwater Flood Management and Community Enhancement Project Phase 2B Schedule**

ID	Task Name	Start	Finish	2014				2015				2016				2017				2018		
				Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
1	<b>Budget Category (a) Direct Project Administration</b>	<b>Tue 4/1/14</b>	<b>Thu 6/1/17</b>																			
2	Task 1. Administration	Tue 4/1/14	Thu 6/1/17																			
3	Task 2. Labor Compliance	Tue 4/1/14	Thu 6/1/17																			
4	<b>Task 3. Reporting</b>	<b>Tue 7/1/14</b>	<b>Mon 4/3/17</b>																			
17	Final Report	Thu 6/1/17	Thu 6/1/17																			
18	<b>Budget Category (b) Land Purchase/Easement</b>	<b>Mon 11/3/14</b>	<b>Fri 8/14/15</b>																			
19	Task 4. Land Purchase/Easement	Mon 11/3/14	Fri 8/14/15																			
20	Easement City of Oxnard	Mon 11/3/14	Fri 5/29/15																			
21	Ormond Beach Purchase and Recordation	Mon 1/19/15	Fri 8/14/15																			
22	<b>Budget Category © Planning/Design/Eng./Env. Doc.</b>	<b>Tue 4/1/14</b>	<b>Thu 6/1/17</b>																			
23	Task 5. Assessment and Evaluation	Tue 4/1/14	Thu 6/1/17																			
24	Task 6. Design	<b>Tue 9/2/14</b>	<b>Mon 9/28/15</b>																			
25	60% Design	Tue 9/2/14	Mon 3/16/15																			
26	Final Design	Tue 3/17/15	Mon 9/28/15																			
27	Task 7. Environmental Documentation	<b>Tue 4/1/14</b>	<b>Mon 11/10/14</b>																			
28	CEQA Addendum	Tue 4/1/14	Mon 11/10/14																			
29	Task 8. Permitting	<b>Tue 2/17/15</b>	<b>Mon 1/18/16</b>																			
30	Army Corps of Engineers - 404 Permit	Tue 2/17/15	Mon 1/18/16																			
31	CDFW - Streambed Alteration Agreement	Tue 2/17/15	Mon 1/18/16																			
32	NPDES - Discharge to Groundwater	Tue 2/17/15	Mon 1/18/16																			
33	NPDES - Dewatering	Tue 2/17/15	Mon 1/18/16																			
34	NPDES - Stormwater	Tue 2/17/15	Mon 1/18/16																			
35	<b>Budget Category (d) Construction/Implementation</b>	<b>Tue 1/19/16</b>	<b>Mon 5/1/17</b>																			
36	Task 9. Coordination	Tue 1/19/16	Mon 5/1/17																			
37	Task 10. Construction Contracting	Tue 1/19/16	Mon 4/4/16																			
38	Task 11. Construction/Implementation	Tue 4/5/16	Mon 5/1/17																			
39	<b>Budget Category (e) Env. Comp./Mit./Enhancement</b>	<b>Tue 4/5/16</b>	<b>Mon 5/1/17</b>																			
40	Task 12. Env. Comp./ Mit./Enhancement	Tue 4/5/16	Mon 5/1/17																			
41	<b>Budget Category (f) Construction Administration</b>	<b>Tue 4/5/16</b>	<b>Mon 5/1/17</b>																			
42	Task 13. Construction Administration	Tue 4/5/16	Mon 5/1/17																			